

UCR Bourns Hall Renovation				Ph-Area=Responsibility-Specification				02-Sep-16 11:02									
Activity ID	Activity Name	Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017				
								Qtr 3		Qtr 4			Qtr 1			Qtr 2	
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
UCR Bourns Hall Renovation		134			28-Jul-16	20-Mar-17	0										
General		134			28-Jul-16	20-Mar-17	0										
		134			28-Jul-16	20-Mar-17	0										
		134			28-Jul-16	20-Mar-17	0										
		134			28-Jul-16	20-Mar-17	0										
2011	Mobilization	2	BUN5 - 1 - 5 Day	0%	28-Jul-16	29-Jul-16	0	■	Mobilization								
1000	Notice to Proceed 7/28/16	0	BUN5 - 1 - 5 Day	0%	28-Jul-16		0	◆	Notice to Proceed 7/28/16								
2102	Start Work Ph 1	0	BUN5 - 1 - 5 Day	0%	01-Aug-16		0	◆	Start Work Ph 1								
3133	Start Work W Wing 3F & Roof	0	BUN5 - 1 - 5 Day	0%	01-Aug-16		0	◆	Start Work W Wing 3F & Roof								
4901	Test HWR & HWS Ph 1	1	BUN5 - 1 - 5 Day	0%	17-Aug-16	17-Aug-16	2	I	Test HWR & HWS Ph 1								
4903	Test Electrical Ph 1 Areas	1	BUN5 - 1 - 5 Day	0%	17-Aug-16	17-Aug-16	1	I	Test Electrical Ph 1 Areas								
4906	Air Balance Ph 1 Areas	1	BUN5 - 1 - 5 Day	0%	19-Aug-16	19-Aug-16	0	I	Air Balance Ph 1 Areas								
3135	Complete Work W Wing S Side 2F	0	BUN5 - 1 - 5 Day	0%		19-Aug-16	0	◆	Complete Work W Wing S Side 2F								
3900	Complete Work W Wing 3F & Roof	0	BUN5 - 1 - 5 Day	0%		19-Aug-16	0	◆	Complete Work W Wing 3F & Roof								
4908	Complete Ph 1 8/19/16	0	BUN5 - 1 - 5 Day	0%		19-Aug-16	0	◆	Complete Ph 1 8/19/16								
4910	UCR Move In Ph1/Move Out Ph 2	2	BUN5 - 7 - 7 Day	0%	20-Aug-16	22-Aug-16	0	■	UCR Move In Ph1/Move Out Ph 2								
5101	Start Ph 2 8/23/16	0	BUN5 - 7 - 7 Day	0%	23-Aug-16		0	◆	Start Ph 2 8/23/16								
5899	E Wing 1F 6 Consecutive Wks	34	BUN5 - 7 - 7 Day	0%	23-Aug-16	03-Oct-16	0		E Wing 1F 6 Consecutive Wks								
4900	Compleat Work Rm B164 by 9/16/16	0	BUN5 - 1 - 5 Day	0%		16-Sep-16	0	◆	Compleat Work Rm B164 by 9/16/16								
5900	Complete Work E Wing 1F excl B164 ...	0	BUN5 - 1 - 5 Day	0%		03-Oct-16	0	◆	Complete Work E Wing 1F excl B164 10/3/16								
7901	Test HWS & HWR Phase 2	1	BUN5 - 1 - 5 Day	0%	17-Oct-16	17-Oct-16	16	I	Test HWS & HWR Phase 2								
7902	Test Electrical Ph 2	1	BUN5 - 1 - 5 Day	0%	10-Nov-16	10-Nov-16	0		Test Electrical Ph 2								
7905	Test HVAC Equipmnet Phase 2	1	BUN5 - 1 - 5 Day	0%	14-Nov-16	14-Nov-16	0		Test HVAC Equipmnet Phase 2								
7900	Complete Work E Wing 3F	0	BUN5 - 1 - 5 Day	0%		14-Nov-16	1	◆	Complete Work E Wing 3F								
6400	Complete Restrnm E wing 2F	0	BUN5 - 1 - 5 Day	0%	15-Nov-16		1	◆	Complete Restrnm E wing 2F								
6900	Complete Work E Wing 2F	0	BUN5 - 1 - 5 Day	0%		15-Nov-16	1	◆	Complete Work E Wing 2F								
7908	Air Balance Ph 2 Areas	1	BUN5 - 1 - 5 Day	0%	15-Nov-16	15-Nov-16	0	I	Air Balance Ph 2 Areas								
7909	Complete Ph 2 11/15/16	0	BUN5 - 1 - 5 Day	0%		15-Nov-16	0	◆	Complete Ph 2 11/15/16								
7910	UCR Move In Ph2/Move Out Ph 3	6	BUN5 - 7 - 7 Day	0%	16-Nov-16	22-Nov-16	0	■	UCR Move In Ph2/Move Out Ph 3								
8000	Start Work Phase 3 11/23/16	0	BUN5 - 1 - 5 Day	0%	23-Nov-16		0	◆	Start Work Phase 3 11/23/16								
S400	Start Sitework	0	BUN5 - 1 - 5 Day	0%	23-Nov-16		32	◆	Start Sitework								
8010	Start Work B108 & B134 11/28/16	0	BUN5 - 1 - 5 Day	0%	28-Nov-16		2	◆	Start Work B108 & B134 11/28/16								
9609	Test HWR & HWS Ph 3	2	BUN5 - 1 - 5 Day	0%	29-Dec-16	30-Dec-16	34	I	Test HWR & HWS Ph 3								
8900	Complete Work W Wing 1F 11/28/16 t...	0	BUN5 - 1 - 5 Day	0%		30-Dec-16	2	◆	Complete Work W Wing 1F 11/28/16 thru 1/4/17								
S900	Complete Sitework	0	BUN5 - 1 - 5 Day	0%		05-Jan-17	32	◆	Complete Sitework								
9600	Complete Work W Wing 2F	0	BUN5 - 1 - 5 Day	0%		15-Feb-17	10	◆	Complete Work W Wing 2F								
9300	Complete Work W Wing N Side 2F	0	BUN5 - Global	0%		17-Feb-17	8	◆	Complete Work W Wing N Side 2F								
9602	Test Electrical Ph 3	2	BUN5 - 1 - 5 Day	0%	21-Feb-17	23-Feb-17	0	■	Test Electrical Ph 3								
9605	Test HVAC Equipment Ph 3	2	BUN5 - 1 - 5 Day	0%	24-Feb-17	28-Feb-17	0	■	Test HVAC Equipment Ph 3								
9608	Air Balance Ph3	2	BUN5 - 1 - 5 Day	0%	01-Mar-17	03-Mar-17	0	■	Air Balance Ph3								
9700	Complete Ph 3 3/3/17	0	BUN5 - 1 - 5 Day	0%		03-Mar-17	0	◆	Complete Ph 3 3/3/17								
9800	Substantial Completion	0	BUN5 - 1 - 5 Day	0%		03-Mar-17	0	◆	Substantial Completion								
9810	Owner/Arch to Issue Punchlist	4	BUN5 - 1 - 5 Day	0%	06-Mar-17	10-Mar-17	0	■	Owner/Arch to Issue Punchlist								
9820	Complete Punchlist	8	BUN5 - 7 - 7 Day	0%	11-Mar-17	20-Mar-17	0	■	Complete Punchlist								
9830	Subm Closeout Documents	4	BUN5 - 7 - 7 Day	0%	11-Mar-17	15-Mar-17	4	■	Subm Closeout Documents								
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work ◆ Milestone								TASK filter: All Activities					Page 1 of 14				
Mirama Ranch Elementary School Roof & HVAC Retrofit Project								Straight Line General Contractors, Inc.					© Oracle Corporation				
Baseline Rev 0 - 4-28-16																	

 Remaining Level of Effort  Actual Level of Effort  Actual Work  Remaining Work  Critical Remaining Work  Milestone	Mirama Ranch Elementary School Roof & HVAC Retrofit Project Straight Line General Contractors, Inc. Baseline Rev 0 - 4-28-16	TASK filter: All Activities Page 3 of 14 © Oracle Corporation
--	---	--

UCR Bourns Hall Renovation				Ph-Area=Responsibility-Specification					02-Sep-16 11:02													
Activity ID		Activity Name	Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017								
									Qtr 3		Qtr 4			Qtr 1			Qtr 2					
									Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May				
		1624	Revw & Appr Site Concrete	12	BUN5 - 1 - 5 Day	0%	28-Oct-16	18-Nov-16	34	Revw & Appr Site Concrete												
		1627	Procure Site Concrete	4	BUN5 - 1 - 5 Day	0%	21-Nov-16	29-Nov-16	34	Procure Site Concrete												
Phase 1				112	BUN5 - 1 - 5 Day		01-Aug-16	20-Feb-17	7													
W Wing S Side 2F				112	BUN5 - 1 - 5 Day		01-Aug-16	20-Feb-17	7													
Demolition				6	BUN5 - 1 - 5 Day		01-Aug-16	10-Aug-16	6													
				6	BUN5 - 1 - 5 Day		01-Aug-16	10-Aug-16	6													
		2103	Install Temp Barrier W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	01-Aug-16	01-Aug-16	0	Install Temp Barrier W Wing S Side 2F												
		2104	Remove Cameras/Tumover to UCR W...	1	BUN5 - 1 - 5 Day	0%	02-Aug-16	02-Aug-16	2	Remove Cameras/Tumover to UCR W Wing S Side 2F												
		2106	Protect Floor/Ceiling to Remain W Win...	0	BUN5 - 1 - 5 Day	0%	02-Aug-16	02-Aug-16	1	Protect Floor/Ceiling to Remain W Wing S Side 2F												
		2109	Protect Lab Fit Up W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	02-Aug-16	02-Aug-16	0	Protect Lab Fit Up W Wing S Side 2F												
		2112	Remove Door W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	02-Aug-16	02-Aug-16	0	Remove Door W Wing S Side 2F												
		2133	Remove Piping to Shut-off Valves W ...	2	BUN5 - 1 - 5 Day	0%	02-Aug-16	03-Aug-16	0	Remove Piping to Shut-off Valves W Wing S Side 2												
		2151	Remove HVAC Ducts W Wing S Side 2F	2	BUN5 - 1 - 5 Day	0%	02-Aug-16	03-Aug-16	0	Remove HVAC Ducts W Wing S Side 2F												
		2118	Remove Millwork/Sink W Wing S Side ...	2	BUN5 - 1 - 5 Day	0%	03-Aug-16	04-Aug-16	0	Remove Millwork/Sink W Wing S Side 2F												
		2145	Infill Old MEP Penetrations W Wing S ...	1	BUN5 - 1 - 5 Day	0%	04-Aug-16	04-Aug-16	0	Infill Old MEP Penetrations W Wing S Side 2F												
		2124	Remove Light Fixtures & Switches W ...	1	BUN5 - 1 - 5 Day	0%	05-Aug-16	05-Aug-16	1	Remove Light Fixtures & Switches W Wing S Side 2												
		2127	Remv Rcewy/Pwr Pole/Cond & Wire ...	1	BUN5 - 1 - 5 Day	0%	05-Aug-16	05-Aug-16	1	Remv Rcewy/Pwr Pole/Cond & Wire W Wing S Side 2F												
		2131	Remove Flooring Dry Lab B213B W W...	1	BUN5 - 1 - 5 Day	0%	05-Aug-16	05-Aug-16	0	Remove Flooring Dry Lab B213B W Wing S Side 2F												
		2139	Remove Walls/Drywall W Wing S Side...	2	BUN5 - 1 - 5 Day	0%	05-Aug-16	09-Aug-16	6	Remove Walls/Drywall W Wing S Side 2F												
		2142	Core Penetrations for MEP Sys W Wing...	1	BUN5 - 1 - 5 Day	0%	08-Aug-16	08-Aug-16	1	Core Penetrations for MEP Sys W Wing S Side 2F												
		2148	Patch Wall/Ceiling W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	08-Aug-16	08-Aug-16	0	Patch Wall/Ceiling W Wing S Side 2F												
		2128	Reloc Exist Bi-Fold Door to Opp Side ...	1	BUN5 - 1 - 5 Day	0%	10-Aug-16	10-Aug-16	6	Reloc Exist Bi-Fold Door to Opp Side W Wing S Si												
Framing				4	BUN5 - 1 - 5 Day		05-Aug-16	11-Aug-16	0													
				4	BUN5 - 1 - 5 Day		05-Aug-16	11-Aug-16	0													
		2203	Fram Wall Ext to Underslab Line 3 W ...	2	BUN5 - 1 - 5 Day	0%	05-Aug-16	08-Aug-16	0	Fram Wall Ext to Underslab Line 3 W Wing S Side												
		2215	Channel Fram Supt Gird Dry Lab B207...	2	BUN5 - 1 - 5 Day	0%	09-Aug-16	11-Aug-16	0	Channel Fram Supt Gird Dry Lab B207 W Wing S Sid												
Mechanical				6	BUN5 - 1 - 5 Day		10-Aug-16	18-Aug-16	0													
				6	BUN5 - 1 - 5 Day		10-Aug-16	18-Aug-16	0													
		2154	Main Duct W Wing S Side 2F	2	BUN5 - 1 - 5 Day	0%	10-Aug-16	11-Aug-16	0	Main Duct W Wing S Side 2F												
		2157	EV,RHC,SV Boxes W Wing S Side 2F	2	BUN5 - 1 - 5 Day	0%	10-Aug-16	11-Aug-16	0	EV,RHC,SV Boxes W Wing S Side 2F												
		2269	Chilled Water Serv Dry Labs W Wing ...	2	BUN5 - 1 - 5 Day	0%	11-Aug-16	15-Aug-16	1	Chilled Water Serv Dry Labs W Wing S Side 2F												
		2160	Brach Duct W Wing S Side 2F	2	BUN5 - 1 - 5 Day	0%	12-Aug-16	16-Aug-16	0	Brach Duct W Wing S Side 2F												
		2163	HWS & HWR to Boxes W Wing S Sid...	2	BUN5 - 1 - 5 Day	0%	12-Aug-16	16-Aug-16	0	HWS & HWR to Boxes W Wing S Side 2F												
		2178	Diffusers & Registers W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	0	Diffusers & Registers W Wing S Side 2F												
Plumbing				4	BUN5 - 1 - 5 Day		09-Aug-16	15-Aug-16	1													
				4	BUN5 - 1 - 5 Day		09-Aug-16	15-Aug-16	1													
		2196	Overhead Water Piping Rough W Win...	2	BUN5 - 1 - 5 Day	0%	09-Aug-16	10-Aug-16	1	Overhead Water Piping Rough W Wing S Side 2F												
		2199	Overhead Vacuum & Comp Air Rough ...	2	BUN5 - 1 - 5 Day	0%	11-Aug-16	15-Aug-16	1	Overhead Vacuum & Comp Air Rough W Wing S Side 2												
		2266	Compressed Air Serv Dry Labs W Win...	2	BUN5 - 1 - 5 Day	0%	11-Aug-16	15-Aug-16	1	Compressed Air Serv Dry Labs W Wing S side 2F												
Electrical				5	BUN5 - 1 - 5 Day		12-Aug-16	19-Aug-16	0													
				5	BUN5 - 1 - 5 Day		12-Aug-16	19-Aug-16	0													
		2166	Elec Cond Rough to Supt Gird B207 ...	2	BUN5 - 1 - 5 Day	0%	12-Aug-16	15-Aug-16	0	Elec Cond Rough to Supt Gird B207 W Wing S Side												
		2169	Pwr/Light Wire Pull W Wing S Side 2F	2	BUN5 - 1 - 5 Day	0%	16-Aug-16	17-Aug-16	0	Pwr/Light Wire Pull W Wing S Side 2F												
		2170	Wire Pull to Supt Gird B207 W Wing S...	1	BUN5 - 1 - 5 Day	0%	16-Aug-16	16-Aug-16	1	Wire Pull to Supt Gird B207 W Wing S Side 2F												
		2259	Light Fixtures W Wing S Side 2F	2	BUN5 - 1 - 5 Day	0%	18-Aug-16	19-Aug-16	0	Light Fixtures W Wing S Side 2F												
		2262	Elec Dev/Trim/Fnsh W Wing Side 2F	2	BUN5 - 1 - 5 Day	0%	18-Aug-16	19-Aug-16	0	Elec Dev/Trim/Fnsh W Wing Side 2F												
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone				Mirama Ranch Elementary School Roof & HVAC Retrofit Project									TASK filter: All Activities									
				Straight Line General Contractors, Inc.									Page 4 of 14									
				Baseline Rev 0 - 4-28-16									© Oracle Corporation									

UCR Bourns Hall Renovation				Ph-Area=Responsibility-Specification				02-Sep-16 11:02									
Activity ID	Activity Name	Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017				
								Qtr 3		Qtr 4			Qtr 1			Qtr 2	
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
	Low Voltage	2	BUN5 - 1 - 5 Day		17-Aug-16	19-Aug-16	0										
		2	BUN5 - 1 - 5 Day		17-Aug-16	19-Aug-16	0										
	2172	HVAC Control Wire Pull W Wing S Sid...	2	BUN5 - 1 - 5 Day	0%	17-Aug-16	18-Aug-16	0	■ HVAC Control Wire Pull W Wing S Side 2F								
	2181	Convert Ceil Exit Sesor to Wal Mount ...	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	1	■ Convert Ceil Exit Sesor to Wal Mount W Wing S Si								
	2184	Relocate FA Devices W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	1	■ Relocate FA Devices W Wing S Side 2F								
	2175	HVAC Control Dev/Trim/Fnsh W Wing ...	1	BUN5 - 1 - 5 Day	0%	19-Aug-16	19-Aug-16	0	■ HVAC Control Dev/Trim/Fnsh W Wing S Side 2F								
	Drywal	7	BUN5 - 1 - 5 Day		08-Aug-16	18-Aug-16	0										
		7	BUN5 - 1 - 5 Day		08-Aug-16	18-Aug-16	0										
	2207	Drywal Wall Ext to Underslab Line 3 W...	2	BUN5 - 1 - 5 Day	0%	08-Aug-16	09-Aug-16	0	■ Drywal Wall Ext to Underslab Line 3 W Wing S Sid								
	2149	Patch/Repair Shaft Wall W Wing S Sid...	1	BUN5 - 1 - 5 Day	0%	17-Aug-16	17-Aug-16	0	■ Patch/Repair Shaft Wall W Wing S Side 2F								
	2211	Sealing & Firestops W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	0	■ Sealing & Firestops W Wing S Side 2F								
	Metal	2	BUN5 - 1 - 5 Day		10-Aug-16	11-Aug-16	0										
		2	BUN5 - 1 - 5 Day		10-Aug-16	11-Aug-16	0										
	2220	Overhead Service Racks Rm 213AA ...	2	BUN5 - 1 - 5 Day	0%	10-Aug-16	11-Aug-16	0	■ Overhead Service Racks Rm 213AA W Wing S Side 2F								
	Architectual Finish	102	BUN5 - 1 - 5 Day		17-Aug-16	20-Feb-17	7										
		102	BUN5 - 1 - 5 Day		17-Aug-16	20-Feb-17	7										
	2268	Repair Acoutical Ceiling W Wing S Sid...	1	BUN5 - 1 - 5 Day	0%	17-Aug-16	17-Aug-16	0	■ Repair Acoutical Ceiling W Wing S Side 2F								
	2272	Vyini Flooring Dry Lab B213B W Wing ...	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	0	■ Vyni Flooring Dry Lab B213B W Wing S Side 2F								
	2275	Blockout Dr Wndw Door Rm B213B W...	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	1	■ Blockout Dr Wndw Door Rm B213B W Wing S Side 2F								
	2290	Set Shades Dry Lab B207 & B213AA ...	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	1	■ Set Shades Dry Lab B207 & B213AA W Wing S Side								
	2298	Signage W Wing S Side 2F	1	BUN5 - 1 - 5 Day	0%	18-Aug-16	18-Aug-16	1	■ Signage W Wing S Side 2F								
	2286	Adj Dr Pressure Doors W Wing S Side...	1	BUN5 - 1 - 5 Day	0%	19-Aug-16	19-Aug-16	0	■ Adj Dr Pressure Doors W Wing S Side 2F								
	2287	Replace 2 Doors W Wing S Side 2F	2	BUN5 - 1 - 5 Day	0%	17-Feb-17	20-Feb-17	7							■ Replace 2 Doors W Wing S Side 2F		
	W Wing 3F	12	BUN5 - 1 - 5 Day		01-Aug-16	19-Aug-16	0										
	Demolition	5	BUN5 - 1 - 5 Day		01-Aug-16	08-Aug-16	2										
		5	BUN5 - 1 - 5 Day		01-Aug-16	08-Aug-16	2										
	3136	Temp Barrier W Wing 3F & Roof	1	BUN5 - 1 - 5 Day	0%	01-Aug-16	01-Aug-16	0	■ Temp Barrier W Wing 3F & Roof								
	3139	Remove Wall Duct Shaft W Wing 3F	1	BUN5 - 1 - 5 Day	0%	02-Aug-16	02-Aug-16	0	■ Remove Wall Duct Shaft W Wing 3F								
	3151	Remove HVAC Ducts W Wing 3F	2	BUN5 - 1 - 5 Day	0%	03-Aug-16	04-Aug-16	0	■ Remove HVAC Ducts W Wing 3F								
	3142	Core Penetrations to Equip Encl Roof ...	1	BUN5 - 1 - 5 Day	0%	05-Aug-16	05-Aug-16	0	■ Core Penetrations to Equip Encl Roof W Wing								
	3145	Infill Old MEP Penetrations W Wing 3F	2	BUN5 - 1 - 5 Day	0%	05-Aug-16	08-Aug-16	2	■ Infill Old MEP Penetrations W Wing 3F								
	3148	Patch Wall/Ceiling W Wing 3F	1	BUN5 - 1 - 5 Day	0%	08-Aug-16	08-Aug-16	1	■ Patch Wall/Ceiling W Wing 3F								
	Framing	2	BUN5 - 1 - 5 Day		16-Aug-16	17-Aug-16	0										
		2	BUN5 - 1 - 5 Day		16-Aug-16	17-Aug-16	0										
	3205	Fram around Horiz Duct Corr W Wing 3F	2	BUN5 - 1 - 5 Day	0%	16-Aug-16	17-Aug-16	0	■ Fram around Horiz Duct Corr W Wing 3F								
	Mechanical	2	BUN5 - 1 - 5 Day		11-Aug-16	15-Aug-16	0										
		2	BUN5 - 1 - 5 Day		11-Aug-16	15-Aug-16	0										
	3160	HVAC Duct Rough W Wing 3F	2	BUN5 - 1 - 5 Day	0%	11-Aug-16	15-Aug-16	0	■ HVAC Duct Rough W Wing 3F								
	Electrical	4	BUN5 - 1 - 5 Day		09-Aug-16	15-Aug-16	1										
		4	BUN5 - 1 - 5 Day		09-Aug-16	15-Aug-16	1										
	3163	Set VFDs for EF W Wing 3F	2	BUN5 - 1 - 5 Day	0%	09-Aug-16	10-Aug-16	1	■ Set VFDs for EF W Wing 3F								
	3164	Pwr/Contrl Cond/Wire to VFDs W Win...	2	BUN5 - 1 - 5 Day	0%	11-Aug-16	15-Aug-16	1	■ Pwr/Contrl Cond/Wire to VFDs W Wing 3F								
	Drywal	2	BUN5 - 1 - 5 Day		17-Aug-16	19-Aug-16	0										
		2	BUN5 - 1 - 5 Day		17-Aug-16	19-Aug-16	0										
	3208	Drywall W Wing 3F	2	BUN5 - 1 - 5 Day	0%	17-Aug-16	18-Aug-16	0	■ Drywall W Wing 3F								
	3211	Sealing & Firestops W Wnng 3F	1	BUN5 - 1 - 5 Day	0%	19-Aug-16	19-Aug-16	0	■ Sealing & Firestops W Wnng 3F								
	W Wing Roof	8	BUN5 - 1 - 5 Day		03-Aug-16	16-Aug-16	1										
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone						Mirama Ranch Elementary School Roof & HVAC Retrofit Project						TASK filter: All Activities					
						Straight Line General Contractors, Inc.						Page 5 of 14					
						Baseline Rev 0 - 4-28-16						© Oracle Corporation					

UCR Bourns Hall Renovation								Ph-Area=Responsibility-Specification								02-Sep-16 11:02				
Activity ID		Activity Name		Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017					
										Qtr 3		Qtr 4			Qtr 1			Qtr 2		
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
		Demolition		3	BUN5 - 1 - 5 Day		03-Aug-16	08-Aug-16	0											
				3	BUN5 - 1 - 5 Day		03-Aug-16	08-Aug-16	0											
		3150	Remove Exh Fans/Power Feed W Win...	2	BUN5 - 1 - 5 Day	0%	03-Aug-16	04-Aug-16	0	■ Remove Exh Fans/Power Feed W Wing Roof										
		3152	Patch/Seal Plenum Roof W Wing	1	BUN5 - 1 - 5 Day	0%	08-Aug-16	08-Aug-16	0	■ Patch/Seal Plenum Roof W Wing										
		Framing		2	BUN5 - 1 - 5 Day		09-Aug-16	10-Aug-16	4											
				2	BUN5 - 1 - 5 Day		09-Aug-16	10-Aug-16	4											
		3155	Adj MCC Center Loc Roof W Wing	2	BUN5 - 1 - 5 Day	0%	09-Aug-16	10-Aug-16	4	■ Adj MCC Center Loc Roof W Wing										
		Mechanical		2	BUN5 - 1 - 5 Day		09-Aug-16	10-Aug-16	0											
				2	BUN5 - 1 - 5 Day		09-Aug-16	10-Aug-16	0											
		3158	New Exh Fans Roof W Wing	2	BUN5 - 1 - 5 Day	0%	09-Aug-16	10-Aug-16	0	■ New Exh Fans Roof W Wing										
		Electrical		1	BUN5 - 1 - 5 Day		16-Aug-16	16-Aug-16	1											
				1	BUN5 - 1 - 5 Day		16-Aug-16	16-Aug-16	1											
		3165	Pwr/Control Cond/Wire to EFs W Win...	1	BUN5 - 1 - 5 Day	0%	16-Aug-16	16-Aug-16	1	■ Pwr/Control Cond/Wire to EFs W Wing Roof										
		Rm B164 E Wing 1F		27	BUN5 - 1 - 5 Day		01-Aug-16	16-Sep-16	0											
		Demolition		10	BUN5 - 1 - 5 Day		01-Aug-16	17-Aug-16	9											
				10	BUN5 - 1 - 5 Day		01-Aug-16	17-Aug-16	9											
		4103	Install Temp Barriers B164 1F E Wing	2	BUN5 - 1 - 5 Day	0%	01-Aug-16	02-Aug-16	0	■ Install Temp Barriers B164 1F E Wing										
		4106	Protect Floor/Exist B164	1	BUN5 - 1 - 5 Day	0%	03-Aug-16	03-Aug-16	0	■ Protect Floor/Exist B164										
		4149	Open Ceiling Access to Ductwork B16...	2	BUN5 - 1 - 5 Day	0%	04-Aug-16	08-Aug-16	0	■ Open Ceiling Access to Ductwork B164 E Wing 1F										
		4151	Remove Ductwork B164 E Wing 1F	2	BUN5 - 1 - 5 Day	0%	09-Aug-16	11-Aug-16	0	■ Remove Ductwork B164 E Wing 1F										
		4142	Core Penetrations for MEP Sys B164 E ...	2	BUN5 - 1 - 5 Day	0%	12-Aug-16	15-Aug-16	9	■ Core Penetrations for MEP Sys B164 E Wing 1F										
		4145	Infill Old MEP Penetrations B164 E Wi...	2	BUN5 - 1 - 5 Day	0%	12-Aug-16	15-Aug-16	9	■ Infill Old MEP Penetrations B164 E Wing 1F										
		4148	Patch Wall/Ceiling B164 E Wing 1F	2	BUN5 - 1 - 5 Day	0%	16-Aug-16	17-Aug-16	9	■ Patch Wall/Ceiling B164 E Wing 1F										
		Framing		2	BUN5 - 1 - 5 Day		18-Aug-16	22-Aug-16	9											
				2	BUN5 - 1 - 5 Day		18-Aug-16	22-Aug-16	9											
		4203	Fram Wall Ext to Underslab Line 5 E ...	2	BUN5 - 1 - 5 Day	0%	18-Aug-16	22-Aug-16	9	■ Fram Wall Ext to Underslab Line 5 E Wing 1F										
		Mechanical		14	BUN5 - 1 - 5 Day		12-Aug-16	07-Sep-16	3											
				14	BUN5 - 1 - 5 Day		12-Aug-16	07-Sep-16	3											
		4157	Set RHC & EV Boxes B164 E Wing 1F...	3	BUN5 - 1 - 5 Day	0%	12-Aug-16	17-Aug-16	0	■ Set RHC & EV Boxes B164 E Wing 1F excl B164										
		4160	HVAC Ductwork B164 E Wing 1F	4	BUN5 - 1 - 5 Day	0%	18-Aug-16	24-Aug-16	0	■ HVAC Ductwork B164 E Wing 1F										
		4163	HWS & HWR Rough B164 E Wing 1F	3	BUN5 - 1 - 5 Day	0%	25-Aug-16	30-Aug-16	0	■ HWS & HWR Rough B164 E Wing 1F										
4178	Diffusers & Registers B164 E Wing 1F	2	BUN5 - 1 - 5 Day	0%	02-Sep-16	07-Sep-16	3	■ Diffusers & Registers B164 E Wing 1F												
Plumbing		2	BUN5 - 1 - 5 Day		12-Aug-16	16-Aug-16	18													
		2	BUN5 - 1 - 5 Day		12-Aug-16	16-Aug-16	18													
4238	AW Piping for 2F Wet Labs B164 E Wi...	2	BUN5 - 1 - 5 Day	0%	12-Aug-16	16-Aug-16	18	■ AW Piping for 2F Wet Labs B164 E Wing 1F												
Low Voltage		6	BUN5 - 1 - 5 Day		31-Aug-16	12-Sep-16	0													
		6	BUN5 - 1 - 5 Day		31-Aug-16	12-Sep-16	0													
4172	HVAC Control Wire Pull B164 E Wing 1F	2	BUN5 - 1 - 5 Day	0%	31-Aug-16	02-Sep-16	0	■ HVAC Control Wire Pull B164 E Wing 1F												
4175	HVAC Control Dev/Trim/Fnsh B164 E ...	2	BUN5 - 1 - 5 Day	0%	06-Sep-16	07-Sep-16	0	■ HVAC Control Dev/Trim/Fnsh B164 E Wing 1F												
4176	Test Elec B164 E Wing 1F	2	BUN5 - 1 - 5 Day	0%	08-Sep-16	12-Sep-16	0	■ Test Elec B164 E Wing 1F												
Drywal		12	BUN5 - 1 - 5 Day		23-Aug-16	13-Sep-16	0													
		12	BUN5 - 1 - 5 Day		23-Aug-16	13-Sep-16	0													
4208	Drywall B164 E Wing 1F	2	BUN5 - 1 - 5 Day	0%	23-Aug-16	25-Aug-16	9	■ Drywall B164 E Wing 1F												
4211	Sealing & Firestops B164 E Wing 1F	1	BUN5 - 1 - 5 Day	0%	13-Sep-16	13-Sep-16	0	■ Sealing & Firestops B164 E Wing 1F												
Architectual Finish		10	BUN5 - 1 - 5 Day		31-Aug-16	16-Sep-16	0													
		10	BUN5 - 1 - 5 Day		31-Aug-16	16-Sep-16	0													
4177	Repair Ceiling B164 E Wing 1F	2	BUN5 - 1 - 5 Day	0%	31-Aug-16	01-Sep-16	3	■ Repair Ceiling B164 E Wing 1F												
4890	Set Up Tem Air Conditional Rm B164	2	BUN5 - 1 - 5 Day	0%	14-Sep-16	16-Sep-16	0	■ Set Up Tem Air Cnditional Rm B164												

Remaining Level of Effort
Actual Level of Effort
Actual Work
Remaining Work
Critical Remaining Work
◆ ◆ Milestone

Mirama Ranch Elementary School Roof & HVAC Retrofit Project

Straight Line General Contractors, Inc.

Baseline Rev 0 - 4-28-16

TASK filter: All Activities

Page 6 of 14

© Oracle Corporation

UCR Bourns Hall Renovation				Ph-Area=Responsibility-Specification				02-Sep-16 11:02									
Activity ID	Activity Name	Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017				
								Qtr 3		Qtr 4		Dec	Qtr 1		Qtr 2		
								Aug	Sep	Oct	Nov		Jan	Feb	Mar	Apr	May
	Demolition	39	BUN5 - 1 - 5 Day		23-Aug-16	31-Oct-16	7										
		39	BUN5 - 1 - 5 Day		23-Aug-16	31-Oct-16	7										
	6103 Install Temp Barrier E Wing 2F	2	BUN5 - 1 - 5 Day	0%	23-Aug-16	24-Aug-16	0										
	6106 Protect Floor/Exist to Remain E Wing 2F	1	BUN5 - 1 - 5 Day	0%	25-Aug-16	25-Aug-16	0										
	6109 Protect Lab Fit Up E Wing 2F	1	BUN5 - 1 - 5 Day	0%	25-Aug-16	25-Aug-16	0										
	6112 Remove Dr/Dr Fr/Hdw Rm B255/B261/...	2	BUN5 - 1 - 5 Day	0%	25-Aug-16	26-Aug-16	2										
	6121 Remove Grille Tensom abv Door E Wi...	1	BUN5 - 1 - 5 Day	0%	25-Aug-16	25-Aug-16	9										
	6124 Remove Light Fixtures/Switches E Win...	2	BUN5 - 1 - 5 Day	0%	26-Aug-16	30-Aug-16	0										
	6130 Remove Ceilings E Wing 2F	2	BUN5 - 1 - 5 Day	0%	26-Aug-16	30-Aug-16	0										
	6115 Remove Lab Fit Ups Rm B238/B242/B...	3	BUN5 - 1 - 5 Day	0%	29-Aug-16	01-Sep-16	2										
	6136 Remove Drywalls for Backings E Wing...	2	BUN5 - 1 - 5 Day	0%	31-Aug-16	01-Sep-16	18										
	6139 Remove Wall @ Utility Chases E Wing...	2	BUN5 - 1 - 5 Day	0%	31-Aug-16	02-Sep-16	17										
	6151 Remove HVAC Ductwork E Wing 2F	5	BUN5 - 1 - 5 Day	0%	31-Aug-16	08-Sep-16	0										
	6118 Remove Millwork/Sink E Wing 2F	3	BUN5 - 1 - 5 Day	0%	02-Sep-16	08-Sep-16	2										
	6133 Remove Piping to Shut-off Valves E W...	4	BUN5 - 1 - 5 Day	0%	02-Sep-16	09-Sep-16	1										
	6145 Infill Old MEP Penetrations E Wing 2F	2	BUN5 - 1 - 5 Day	0%	09-Sep-16	12-Sep-16	0										
	6127 Remv Raceway/Pwr Pole/Cond & Wire...	4	BUN5 - 1 - 5 Day	0%	12-Sep-16	16-Sep-16	10										
	6142 Core Pentrations for MEP Sys E Wing ...	2	BUN5 - 1 - 5 Day	0%	12-Sep-16	13-Sep-16	1										
	6148 Patch Wall/Ceiling E Wing 2F	2	BUN5 - 1 - 5 Day	0%	13-Sep-16	14-Sep-16	0										
	6271 Remove Conc Floor Bums/Patch Rm ...	1	BUN5 - 1 - 5 Day	0%	20-Oct-16	20-Oct-16	13										
	6277 Sawcut/Grind Exist Slab Ext Balcony E...	2	BUN5 - 1 - 5 Day	0%	20-Oct-16	21-Oct-16	9										
	6310 Remove Toilet Acc Men Restrm E Win...	1	BUN5 - 1 - 5 Day	0%	20-Oct-16	20-Oct-16	7										
	6313 Remove Plumbing Fix Men Restrm E ...	1	BUN5 - 1 - 5 Day	0%	21-Oct-16	21-Oct-16	7										
	6316 Remove Tile/Wall Restrm E Wing 2F	2	BUN5 - 1 - 5 Day	0%	24-Oct-16	25-Oct-16	7										
	6319 Patch Wall/New Tiles Restrm E Wing 2F	2	BUN5 - 1 - 5 Day	0%	28-Oct-16	31-Oct-16	6										
	Concrete	1	BUN5 - 1 - 5 Day		24-Oct-16	24-Oct-16	9										
		1	BUN5 - 1 - 5 Day		24-Oct-16	24-Oct-16	9										
	6280 Pour Topping Slab Ext Balcony E Win...	1	BUN5 - 1 - 5 Day	0%	24-Oct-16	24-Oct-16	9										
	Framing	22	BUN5 - 1 - 5 Day		02-Sep-16	11-Oct-16	7										
		22	BUN5 - 1 - 5 Day		02-Sep-16	11-Oct-16	7										
	6214 Backings for Cswk E Wing 2F	3	BUN5 - 1 - 5 Day	0%	02-Sep-16	08-Sep-16	18										
	6205 Fram around Horiz Duct Corr E Wing 2F	4	BUN5 - 1 - 5 Day	0%	05-Oct-16	11-Oct-16	7										
	Mechanical	28	BUN5 - 1 - 5 Day		09-Sep-16	27-Oct-16	9										
		28	BUN5 - 1 - 5 Day		09-Sep-16	27-Oct-16	9										
	6157 EA,VA& RHC Boxes E Wing 2F	7	BUN5 - 1 - 5 Day	0%	09-Sep-16	21-Sep-16	1										
	6301 Modify AH4 E Wing 2F	8	BUN5 - 1 - 5 Day	0%	12-Sep-16	23-Sep-16	27										
	6154 Main Duct E Wing 2F	5	BUN5 - 1 - 5 Day	0%	15-Sep-16	22-Sep-16	0										
	6160 Brach Ducts E Wing 2F	6	BUN5 - 1 - 5 Day	0%	23-Sep-16	04-Oct-16	0										
	6163 HWS & HWR E Wing 2F	6	BUN5 - 1 - 5 Day	0%	05-Oct-16	14-Oct-16	16										
	6178 Diffusers & Registers E Wing 2F	5	BUN5 - 1 - 5 Day	0%	05-Oct-16	12-Oct-16	18										
	6232 Set Fume Hoods Wet Labs E Wing 2F	4	BUN5 - 1 - 5 Day	0%	21-Oct-16	27-Oct-16	8										
	Plumbing	34	BUN5 - 1 - 5 Day		06-Sep-16	02-Nov-16	6										
		34	BUN5 - 1 - 5 Day		06-Sep-16	02-Nov-16	6										
	6196 Overhead Water Piping Rough E Wing...	6	BUN5 - 1 - 5 Day	0%	06-Sep-16	15-Sep-16	17										
	6199 Overhead Vacuum & Comp Air Rough ...	6	BUN5 - 1 - 5 Day	0%	16-Sep-16	27-Sep-16	17										
	6202 Overhead Accid Vent Piping E Wing 2F	6	BUN5 - 1 - 5 Day	0%	28-Sep-16	07-Oct-16	17										
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone						Mirama Ranch Elementary School Roof & HVAC Retrofit Project						TASK filter: All Activities					
						Straight Line General Contractors, Inc.						Page 8 of 14					
						Baseline Rev 0 - 4-28-16						© Oracle Corporation					

[illegible]

UCR Bourns Hall Renovation				Ph-Area=Responsibility-Specification					02-Sep-16 11:02									
Activity ID	Activity Name	Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017					
								Qtr 3		Qtr 4			Qtr 1			Qtr 2		
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
	7152	Patch/Seal Plenum E Wing Roof	3	BUN5 - 1 - 5 Day	0%	08-Sep-16	13-Sep-16	14			Patch/Seal Plenum E Wing Roof							
	Mechanical	7	BUN5 - 1 - 5 Day		14-Sep-16	26-Sep-16	14											
		7	BUN5 - 1 - 5 Day		14-Sep-16	26-Sep-16	14											
	7158	New Exh Fans E Wing Roof	4	BUN5 - 1 - 5 Day	0%	14-Sep-16	20-Sep-16	14			New Exh Fans E Wing Roof							
	7160	Duct Conn Plenum to EFs E Wing Roof	3	BUN5 - 1 - 5 Day	0%	21-Sep-16	26-Sep-16	14			Duct Conn Plenum to EFs E Wing Roof							
	Phase 3	48	BUN5 - 1 - 5 Day		23-Nov-16	20-Feb-17	16											
	W Wing 1F	23	BUN5 - 1 - 5 Day		28-Nov-16	06-Jan-17	26											
	Demolition	7	BUN5 - 1 - 5 Day		28-Nov-16	08-Dec-16	4											
		7	BUN5 - 1 - 5 Day		28-Nov-16	08-Dec-16	4											
	8103	Install Temp Barrier Rm B108 & B134	2	BUN5 - 1 - 5 Day	0%	28-Nov-16	29-Nov-16	2				Install Temp Barrier Rm B108 & B134						
	8104	Sawcut/Remv Slab Corridor N of Rm B...	2	BUN5 - 1 - 5 Day	0%	30-Nov-16	01-Dec-16	2				Sawcut/Remv Slab Corridor N of Rm B134						
	8151	Remove HVAC Duct Rm B108/B134/C...	4	BUN5 - 1 - 5 Day	0%	30-Nov-16	06-Dec-16	4				Remove HVAC Duct Rm B108/B134/Corr W Wing 1F						
	8148	Patch Wall/Ceiling Rm B108 & B134	2	BUN5 - 1 - 5 Day	0%	06-Dec-16	07-Dec-16	2				Patch Wall/Ceiling Rm B108 & B134						
	8145	In Fill Abandoned MEP Penetrations R...	2	BUN5 - 1 - 5 Day	0%	07-Dec-16	08-Dec-16	4				In Fill Abandoned MEP Penetrations Rm B108 & B13						
	Concrete	2	BUN5 - 1 - 5 Day		02-Dec-16	05-Dec-16	2											
		2	BUN5 - 1 - 5 Day		02-Dec-16	05-Dec-16	2											
	8108	Patch Slab Corridor N of Rm B134	2	BUN5 - 1 - 5 Day	0%	02-Dec-16	05-Dec-16	2				Patch Slab Corridor N of Rm B134						
	Framing	3	BUN5 - 1 - 5 Day		22-Dec-16	27-Dec-16	2											
		3	BUN5 - 1 - 5 Day		22-Dec-16	27-Dec-16	2											
	8205	Furr Horiz Duct Shaft Corr S of Rm B108	3	BUN5 - 1 - 5 Day	0%	22-Dec-16	27-Dec-16	2				Furr Horiz Duct Shaft Corr S of Rm B108						
	Mechanical	12	BUN5 - 1 - 5 Day		08-Dec-16	28-Dec-16	26											
		12	BUN5 - 1 - 5 Day		08-Dec-16	28-Dec-16	26											
	8157	Set EV Boxes (4) W Wing 1F	3	BUN5 - 1 - 5 Day	0%	08-Dec-16	13-Dec-16	2				Set EV Boxes (4) W Wing 1F						
	8160	Ductwork Rough W Wing 1F	5	BUN5 - 1 - 5 Day	0%	14-Dec-16	21-Dec-16	2				Ductwork Rough W Wing 1F						
	8163	HW & HWR to Fan Room W Wing 1F	4	BUN5 - 1 - 5 Day	0%	22-Dec-16	28-Dec-16	26				HW & HWR to Fan Room W Wing 1F						
	8178	Diffuser/Regesters Rm B108 & B134 ...	2	BUN5 - 1 - 5 Day	0%	22-Dec-16	23-Dec-16	6				Diffuser/Regesters Rm B108 & B134 W Wing 1F						
	Plumbing	3	BUN5 - 1 - 5 Day		08-Dec-16	13-Dec-16	2											
		3	BUN5 - 1 - 5 Day		08-Dec-16	13-Dec-16	2											
	8238	AW Piping for 2F W Wing 1F	3	BUN5 - 1 - 5 Day	0%	08-Dec-16	13-Dec-16	2				AW Piping for 2F W Wing 1F						
	Low Voltage	5	BUN5 - 1 - 5 Day		29-Dec-16	06-Jan-17	26											
		5	BUN5 - 1 - 5 Day		29-Dec-16	06-Jan-17	26											
	8172	HVAC Control Wire Pull W Wing 1F	2	BUN5 - 1 - 5 Day	0%	29-Dec-16	03-Jan-17	26				HVAC Control Wire Pull W Wing 1F						
	8175	HVAC Control Dev/Trim/Fnsh W Wing ...	2	BUN5 - 1 - 5 Day	0%	04-Jan-17	06-Jan-17	26				HVAC Control Dev/Trim/Fnsh W Wing 1F						
	Drywal	1	BUN5 - 1 - 5 Day		28-Dec-16	28-Dec-16	2											
		1	BUN5 - 1 - 5 Day		28-Dec-16	28-Dec-16	2											
	8208	Drywall Shaft Corr S of Rm B108	1	BUN5 - 1 - 5 Day	0%	28-Dec-16	28-Dec-16	2				Drywall Shaft Corr S of Rm B108						
	Architectual Finish	2	BUN5 - 1 - 5 Day		29-Dec-16	30-Dec-16	2											
		2	BUN5 - 1 - 5 Day		29-Dec-16	30-Dec-16	2											
	8283	Replace Panic Hdw/Adj Door Lobby B...	2	BUN5 - 1 - 5 Day	0%	29-Dec-16	30-Dec-16	2				Replace Panic Hdw/Adj Door Lobby B1-C1 E Wing 1F						
	W Wing N Side 2F	48	BUN5 - 1 - 5 Day		23-Nov-16	20-Feb-17	16											
	Demolition	26	BUN5 - 1 - 5 Day		23-Nov-16	10-Jan-17	30											
		26	BUN5 - 1 - 5 Day		23-Nov-16	10-Jan-17	30											
	9103	Install Temp Barrier W Wing N side 2F	2	BUN5 - 1 - 5 Day	0%	23-Nov-16	28-Nov-16	0				Install Temp Barrier W Wing N side 2F						
	9104	Remove Cameras/Tumover to UCR W...	1	BUN5 - 1 - 5 Day	0%	29-Nov-16	29-Nov-16	3				Remove Cameras/Tumover to UCR W Wing N Side 2F						
	9106	Protect Floor/Exist to Remain W Wing ...	2	BUN5 - 1 - 5 Day	0%	29-Nov-16	30-Nov-16	0				Protect Floor/Exist to Remain W Wing N Side 2F						
	9109	Protect Lab Fit Up W Wing N Side 2F	2	BUN5 - 1 - 5 Day	0%	29-Nov-16	30-Nov-16	0				Protect Lab Fit Up W Wing N Side 2F						
	9110	Remove Storefront Wet Lab B232B	2	BUN5 - 1 - 5 Day	0%	29-Nov-16	30-Nov-16	0				Remove Storefront Wet Lab B232B						
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone				Mirama Ranch Elementary School Roof & HVAC Retrofit Project					TASK filter: All Activities									
				Straight Line General Contractors, Inc.					Page 11 of 14									
				Baseline Rev 0 - 4-28-16					© Oracle Corporation									

UCR Bourns Hall Renovation					Ph-Area=Responsibility-Specification					02-Sep-16 11:02									
Activity ID		Activity Name	Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017					
									Qtr 3		Qtr 4			Qtr 1			Qtr 2		
									Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
		9118	Remove Millwork/Sink W Wing N Side ...	4	BUN5 - 1 - 5 Day	0%	01-Dec-16	07-Dec-16	0					Remove Millwork/Sink W Wing N Side 2F					
		9124	Remove Light Fixtures/Switches W Wi...	4	BUN5 - 1 - 5 Day	0%	06-Dec-16	12-Dec-16	0					Remove Light Fixtures/Switches W Wing N Side 2F					
		9130	Remove Ceilings W Wing N Side 2F	4	BUN5 - 1 - 5 Day	0%	06-Dec-16	12-Dec-16	0					Remove Ceilings W Wing N Side 2F					
		9134	Remove Grab Bar Wet Lab B232A	1	BUN5 - 1 - 5 Day	0%	08-Dec-16	08-Dec-16	7					Remove Grab Bar Wet Lab B232A					
		9127	Remv Rcewy/Pwr Pole/Cond & Wire ...	4	BUN5 - 1 - 5 Day	0%	13-Dec-16	19-Dec-16	42					Remv Rcewy/Pwr Pole/Cond & Wire W Wing N Side 2F					
		9133	Remove Piping to Shut-off Valves W ...	4	BUN5 - 1 - 5 Day	0%	13-Dec-16	19-Dec-16	0					Remove Piping to Shut-off Valves W Wing N Side 2					
		9136	Remove Drywalls for Backings W Win...	2	BUN5 - 1 - 5 Day	0%	13-Dec-16	14-Dec-16	18					Remove Drywalls for Backings W Wing N Side 2F					
		9151	Remove Ductwork W Wing N Side 2F	4	BUN5 - 1 - 5 Day	0%	13-Dec-16	19-Dec-16	2					Remove Ductwork W Wing N Side 2F					
		9142	Core Penetrations for MEP Sys W Wing...	3	BUN5 - 1 - 5 Day	0%	20-Dec-16	23-Dec-16	0					Core Penetrations for MEP Sys W Wing N Side 2F					
		9145	Infill Old MEP Penetrations W Wing N ...	3	BUN5 - 1 - 5 Day	0%	20-Dec-16	23-Dec-16	0					Infill Old MEP Penetrations W Wing N Side 2F					
		9277	Sawcut/Grind Exist Slab Ext Balcony B...	2	BUN5 - 1 - 5 Day	0%	09-Jan-17	10-Jan-17	24					Sawcut/Grind Exist Slab Ext Balcony B2-B2					
		Concrete		2	BUN5 - 1 - 5 Day		11-Jan-17	12-Jan-17	24										
			9281	Pour Conc Topping Ext Balcony B2-B2	2	BUN5 - 1 - 5 Day	0%	11-Jan-17	12-Jan-17	24						Pour Conc Topping Ext Balcony B2-B2			
		Framing		10	BUN5 - 1 - 5 Day		15-Dec-16	30-Dec-16	24										
			9214	Backings for Cswk W Wing N Side 2F	3	BUN5 - 1 - 5 Day	0%	15-Dec-16	20-Dec-16	18					Backings for Cswk W Wing N Side 2F				
			9205	Fram around Horiz Duct Corr W Wing 2F	3	BUN5 - 1 - 5 Day	0%	27-Dec-16	30-Dec-16	24					Fram around Horiz Duct Corr W Wing 2F				
		Mechanical		30	BUN5 - 1 - 5 Day		20-Dec-16	10-Feb-17	9										
			9154	Main Duct W Wing N Side 2F	4	BUN5 - 1 - 5 Day	0%	20-Dec-16	26-Dec-16	5					Main Duct W Wing N Side 2F				
			9157	Set SV,EV&RHC Boxes (25) W Wing ...	6	BUN5 - 1 - 5 Day	0%	20-Dec-16	29-Dec-16	2					Set SV,EV&RHC Boxes (25) W Wing N Side 2F				
			9160	Branch Duct W Wing N Side 2F	6	BUN5 - 1 - 5 Day	0%	30-Dec-16	11-Jan-17	2					Branch Duct W Wing N Side 2F				
			9178	Diffusers & Registers W Wing N Side 2F	2	BUN5 - 1 - 5 Day	0%	16-Jan-17	18-Jan-17	22					Diffusers & Registers W Wing N Side 2F				
			9232	Set Fume Hoods W Wing N Side 2F	2	BUN5 - 1 - 5 Day	0%	08-Feb-17	10-Feb-17	8					Set Fume Hoods W Wing N Side 2F				
		Plumbing		27	BUN5 - 1 - 5 Day		30-Dec-16	17-Feb-17	8										
			9196	Overhead Water Piping Rough W Win...	3	BUN5 - 1 - 5 Day	0%	30-Dec-16	05-Jan-17	0					Overhead Water Piping Rough W Wing N Side 2F				
			9199	Overhead Vacuum & Comp Air Rough ...	3	BUN5 - 1 - 5 Day	0%	06-Jan-17	11-Jan-17	0					Overhead Vacuum & Comp Air Rough W Wing N Side 2				
			9241	Water Piping to Lab Casework W Win...	3	BUN5 - 1 - 5 Day	0%	06-Jan-17	11-Jan-17	27					Water Piping to Lab Casework W Wing N Side 2F				
			9269	Chilled Water Serv Wet Labs W Wing ...	3	BUN5 - 1 - 5 Day	0%	10-Jan-17	13-Jan-17	27					Chilled Water Serv Wet Labs W Wing N Side 2F				
			9202	Overhead Acid Vent Piping W Wing N ...	2	BUN5 - 1 - 5 Day	0%	12-Jan-17	16-Jan-17	0					Overhead Acid Vent Piping W Wing N Side 2F				
			9238	AW Piping below Casework W Wing N...	3	BUN5 - 1 - 5 Day	0%	08-Feb-17	14-Feb-17	9					AW Piping below Casework W Wing N Side 2F				
			9244	Vac/Comp Air Piping to Lab Cswk W w...	3	BUN5 - 1 - 5 Day	0%	14-Feb-17	17-Feb-17	8					Vac/Comp Air Piping to Lab Cswk W wing N S				
			9235	Set Sink W Wing N Side 2F	2	BUN5 - 1 - 5 Day	0%	15-Feb-17	16-Feb-17	9					Set Sink W Wing N Side 2F				
		Electrical		22	BUN5 - 1 - 5 Day		12-Jan-17	20-Feb-17	16										
			9166	Elec Cond Rough W Wing N Side 2F	5	BUN5 - 1 - 5 Day	0%	12-Jan-17	19-Jan-17	30					Elec Cond Rough W Wing N Side 2F				
			9169	Pwr/Light Wire Pull W Wing N Side 2F	3	BUN5 - 1 - 5 Day	0%	20-Jan-17	25-Jan-17	30					Pwr/Light Wire Pull W Wing N Side 2F				
			9223	Elec Serv Chase to Lab Tables W Win...	3	BUN5 - 1 - 5 Day	0%	25-Jan-17	30-Jan-17	5					Elec Serv Chase to Lab Tables W Wing N Side 2F				
			9165	Elec Wire Pull Wet Lab W Wing N Sid...	2	BUN5 - 1 - 5 Day	0%	31-Jan-17	02-Feb-17	5					Elec Wire Pull Wet Lab W Wing N Side 2F				
			9259	Light Fixtures Wet Labs W Wing N Sid...	4	BUN5 - 1 - 5 Day	0%	03-Feb-17	09-Feb-17	5					Light Fixtures Wet Labs W Wing N Side 2F				
			9256	Elec Receptacle Racway Lab Table ...	3	BUN5 - 1 - 5 Day	0%	08-Feb-17	14-Feb-17	0					Elec Receptacle Racway Lab Table Wwing N S				
			9262	Elec Dev/Trim/Fnsh Wet Lab W Wing ...	3	BUN5 - 1 - 5 Day	0%	15-Feb-17	20-Feb-17	0					Elec Dev/Trim/Fnsh Wet Lab W Wing N Side				
		Low Voltage		5	BUN5 - 1 - 5 Day		12-Jan-17	19-Jan-17	24										
			9172	HVAC Control Wire Pull W Wing N Sid...	2	BUN5 - 1 - 5 Day	0%	12-Jan-17	16-Jan-17	18					HVAC Control Wire Pull W Wing N Side 2F				
	Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone					Mirama Ranch Elementary School Roof & HVAC Retrofit Project					TASK filter: All Activities								
						Straight Line General Contractors, Inc.					Page 12 of 14								
						Baseline Rev 0 - 4-28-16					© Oracle Corporation								

UCR Bourns Hall Renovation				Ph-Area=Responsibility-Specification					02-Sep-16 11:02											
Activity ID		Activity Name	Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017						
									Qtr 3		Qtr 4			Qtr 1			Qtr 2			
									Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May		
		9175	HVAC Control Dev/Trim/Fnsh W Wing ...	2	BUN5 - 1 - 5 Day	0%	17-Jan-17	19-Jan-17	19						HVAC Control Dev/Trim/Fnsh W Wing N Side 2F					
		9181	Convert Ceil Exit Sesor to Wal Mount ...	1	BUN5 - 1 - 5 Day	0%	17-Jan-17	17-Jan-17	26						Convert Ceil Exit Sesor to Wal Mount E Wing 2F					
		9184	Relocate FA Devices E Wing 2F	2	BUN5 - 1 - 5 Day	0%	17-Jan-17	18-Jan-17	25						Relocate FA Devices E Wing 2F					
		Drywal		10	BUN5 - 1 - 5 Day		21-Dec-16	06-Jan-17	24											
				10	BUN5 - 1 - 5 Day		21-Dec-16	06-Jan-17	24											
		9217	Patch Drywall at Backings W Wing N ...	1	BUN5 - 1 - 5 Day	0%	21-Dec-16	21-Dec-16	18						Patch Drywall at Backings W Wing N Side 2F					
		9208	Drywall W Wing N Side 2F	3	BUN5 - 1 - 5 Day	0%	03-Jan-17	06-Jan-17	24						Drywall W Wing N Side 2F					
		Casework		11	BUN5 - 1 - 5 Day		25-Jan-17	14-Feb-17	10											
				11	BUN5 - 1 - 5 Day		25-Jan-17	14-Feb-17	10											
		9229	Install Lab Casework W Wing N Side 2F	8	BUN5 - 1 - 5 Day	0%	25-Jan-17	07-Feb-17	0						Install Lab Casework W Wing N Side 2F					
		9253	Lab Table Grouping wet Lab W Wing ...	3	BUN5 - 1 - 5 Day	0%	08-Feb-17	14-Feb-17	10						Lab Table Grouping wet Lab W Wing N Side 2F					
		Metal		17	BUN5 - 1 - 5 Day		17-Jan-17	15-Feb-17	10											
				17	BUN5 - 1 - 5 Day		17-Jan-17	15-Feb-17	10											
		9220	Overhead Serv Rack Wet Labs W Win...	5	BUN5 - 1 - 5 Day	0%	17-Jan-17	24-Jan-17	0						Overhead Serv Rack Wet Labs W Wing N Side 2F					
		9290	Add Steel Rod/Plate to Guardrail Stair ...	1	BUN5 - 1 - 5 Day	0%	15-Feb-17	15-Feb-17	10						Add Steel Rod/Plate to Guardrail Stair B2-B4					
		Speciality Items		1	BUN5 - 1 - 5 Day		15-Feb-17	15-Feb-17	10											
				1	BUN5 - 1 - 5 Day		15-Feb-17	15-Feb-17	10											
		9247	Eyewash Wet Labs W Wing N Side 2F	1	BUN5 - 1 - 5 Day	0%	15-Feb-17	15-Feb-17	10						Eyewash Wet Labs W Wing N Side 2F					
		9250	Flamable Cabinets Wet Labs W Wing ...	1	BUN5 - 1 - 5 Day	0%	15-Feb-17	15-Feb-17	10						Flamable Cabinets Wet Labs W Wing N Side 2					
		9251	Cylinder Restraints Wet Labs W Wing ...	1	BUN5 - 1 - 5 Day	0%	15-Feb-17	15-Feb-17	10						Cylinder Restraints Wet Labs W Wing N Side 2					
		Architectual Finish		22	BUN5 - 1 - 5 Day		09-Jan-17	15-Feb-17	10											
				22	BUN5 - 1 - 5 Day		09-Jan-17	15-Feb-17	10											
		9211	Sealing & Firestops W Wing N Side 2F	1	BUN5 - 1 - 5 Day	0%	09-Jan-17	09-Jan-17	27						Sealing & Firestops W Wing N Side 2F					
		9177	Repair Acou Ceiling W Wing N Side 2F	2	BUN5 - 1 - 5 Day	0%	12-Jan-17	13-Jan-17	22						Repair Acou Ceiling W Wing N Side 2F					
		9289	Install Alum Guard Wall Plate Ext Balc...	4	BUN5 - 1 - 5 Day	0%	13-Jan-17	19-Jan-17	24						Install Alum Guard Wall Plate Ext Balcony B2-B2					
		9286	Ajd Dr Pressure Ext Balcony B2-B2	2	BUN5 - 1 - 5 Day	0%	17-Jan-17	19-Jan-17	24						Ajd Dr Pressure Ext Balcony B2-B2					
		9275	Blockout Dr Wndw Door W Wing N Si...	1	BUN5 - 1 - 5 Day	0%	15-Feb-17	15-Feb-17	10						Blockout Dr Wndw Door W Wing N Side 2F					
		West Wing Fan Rm 2F		17	BUN5 - 1 - 5 Day		26-Dec-16	24-Jan-17	17											
		Demolition		2	BUN5 - 1 - 5 Day		30-Dec-16	03-Jan-17	17											
				2	BUN5 - 1 - 5 Day		30-Dec-16	03-Jan-17	17											
		9301	Remove AH3 Pwr Feeder Fan Rm SW...	2	BUN5 - 1 - 5 Day	0%	30-Dec-16	03-Jan-17	17						Remove AH3 Pwr Feeder Fan Rm SW of W Wing 2F					
		Mechanical		8	BUN5 - 1 - 5 Day		04-Jan-17	17-Jan-17	17											
				8	BUN5 - 1 - 5 Day		04-Jan-17	17-Jan-17	17											
		9305	Retrofit AH3 New Fan Motor Fan Rm ...	8	BUN5 - 1 - 5 Day	0%	04-Jan-17	17-Jan-17	17						Retrofit AH3 New Fan Motor Fan Rm SW of W Wing 2					
		Electrical		4	BUN5 - 1 - 5 Day		18-Jan-17	24-Jan-17	17											
				4	BUN5 - 1 - 5 Day		18-Jan-17	24-Jan-17	17											
		9164	Pwr/Control Cond/Wire to AH3 Fan R...	4	BUN5 - 1 - 5 Day	0%	18-Jan-17	24-Jan-17	17						Pwr/Control Cond/Wire to AH3 Fan Rm SW of W Wing					
		Drywal		3	BUN5 - 1 - 5 Day		26-Dec-16	29-Dec-16	0											
				3	BUN5 - 1 - 5 Day		26-Dec-16	29-Dec-16	0											
		9148	Patch Wall/Ceiling Fan Rm SW of W ...	3	BUN5 - 1 - 5 Day	0%	26-Dec-16	29-Dec-16	0						Patch Wall/Ceiling Fan Rm SW of W Wing 2F					
		West Wing Elec/LV/Rstrm 2F		28	BUN5 - 1 - 5 Day		29-Nov-16	17-Jan-17	26											
		Demolition		10	BUN5 - 1 - 5 Day		29-Nov-16	14-Dec-16	42											
				10	BUN5 - 1 - 5 Day		29-Nov-16	14-Dec-16	42											
		9310	Remove Toilet Acc Women Restrm W ...	1	BUN5 - 1 - 5 Day	0%	29-Nov-16	29-Nov-16	12						Remove Toilet Acc Women Restrm W Wing 2F					
		9313	Remove Plumbing Fix Women Restrm...	1	BUN5 - 1 - 5 Day	0%	30-Nov-16	30-Nov-16	12						Remove Plumbing Fix Women Restrm W Wing 2F					
		9316	Remove Tile/Wall Women Restrm W ...	2	BUN5 - 1 - 5 Day	0%	09-Dec-16	12-Dec-16	7						Remove Tile/Wall Women Restrm W Wing 2F					
		9319	Patch Wall/New Tiles Women Restrm ...	2	BUN5 - 1 - 5 Day	0%	13-Dec-16	14-Dec-16	42						Patch Wall/New Tiles Women Restrm W Wing 2F					
		Plumbing		1	BUN5 - 1 - 5 Day		15-Dec-16	15-Dec-16	43											
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone							Mirama Ranch Elementary School Roof & HVAC Retrofit Project							TASK filter: All Activities						
							Straight Line General Contractors, Inc.							Page 13 of 14						
							Baseline Rev 0 - 4-28-16							© Oracle Corporation						

UCR Bourns Hall Renovation				Ph-Area=Responsibility-Specification				02-Sep-16 11:02											
Activity ID		Activity Name		Dur	Cal	PCT	Early Start	Early Finish	Total Float	2016					2017				
										Qtr 3		Qtr 4			Qtr 1			Qtr 2	
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
			1	BUN5 - 1 - 5 Day		15-Dec-16	15-Dec-16	43											
	9306	Replace Drinking Fountain Corr W Wi...	1	BUN5 - 1 - 5 Day	0%	15-Dec-16	15-Dec-16	43											
	9322	New Plumbing Fix Women Restrm W ...	1	BUN5 - 1 - 5 Day	0%	15-Dec-16	15-Dec-16	42											
	Low Voltage		1	BUN5 - 1 - 5 Day		17-Jan-17	17-Jan-17	18											
			1	BUN5 - 1 - 5 Day		17-Jan-17	17-Jan-17	18											
	9309	Install SST Pull Elev Corr W Wing 2F	1	BUN5 - 1 - 5 Day	0%	17-Jan-17	17-Jan-17	18											
	Speciality Items		2	BUN5 - 1 - 5 Day		16-Dec-16	19-Dec-16	42											
			2	BUN5 - 1 - 5 Day		16-Dec-16	19-Dec-16	42											
	9325	Toilet Partition Women Restrm W Win...	1	BUN5 - 1 - 5 Day	0%	16-Dec-16	16-Dec-16	42											
	9331	Stainless Steel Pocket nea Door Restr...	1	BUN5 - 1 - 5 Day	0%	16-Dec-16	16-Dec-16	42											
	9328	Toilet Acc Women Restrm W Wing 2F	1	BUN5 - 1 - 5 Day	0%	19-Dec-16	19-Dec-16	42											
	Architectual Finish		2	BUN5 - 1 - 5 Day		13-Jan-17	17-Jan-17	26											
			2	BUN5 - 1 - 5 Day		13-Jan-17	17-Jan-17	26											
	9283	Replace Panic Hdw Doors Corr W Win...	2	BUN5 - 1 - 5 Day	0%	13-Jan-17	16-Jan-17	24											
	9298	Signage Elec/LV/Women Rm SE of W ...	1	BUN5 - 1 - 5 Day	0%	17-Jan-17	17-Jan-17	26											
	Site		23	BUN5 - 1 - 5 Day		23-Nov-16	05-Jan-17	32											
			23	BUN5 - 1 - 5 Day		23-Nov-16	05-Jan-17	32											
	Demolition		14	BUN5 - 1 - 5 Day		23-Nov-16	19-Dec-16	38											
			14	BUN5 - 1 - 5 Day		23-Nov-16	19-Dec-16	38											
	S401	Sawcut Walkway S of W Chung Hall	2	BUN5 - 1 - 5 Day	0%	23-Nov-16	28-Nov-16	32											
	S403	Sandblast Walkway S of W Chung Hall	2	BUN5 - 1 - 5 Day	0%	29-Nov-16	30-Nov-16	32											
	S418	Sawcut/Remove Exist HC Ramp W of ...	3	BUN5 - 1 - 5 Day	0%	08-Dec-16	13-Dec-16	32											
	S427	Remove Pavement Markings Parking Lot	2	BUN5 - 1 - 5 Day	0%	16-Dec-16	19-Dec-16	38											
	Concrete		17	BUN5 - 1 - 5 Day		01-Dec-16	29-Dec-16	32											
			17	BUN5 - 1 - 5 Day		01-Dec-16	29-Dec-16	32											
	S406	Adj Drain Grates Walkway S of W Chu...	1	BUN5 - 1 - 5 Day	0%	01-Dec-16	01-Dec-16	32											
	S409	Pour Topping Slab Walkway S of W C...	2	BUN5 - 1 - 5 Day	0%	02-Dec-16	05-Dec-16	32											
	S412	Dowel/Form/Pour Curb @ HC Ramp ...	2	BUN5 - 1 - 5 Day	0%	06-Dec-16	07-Dec-16	32											
	S421	Form/Rebar/Pour New HC Ramp W of...	3	BUN5 - 1 - 5 Day	0%	14-Dec-16	19-Dec-16	32											
	S433	Form/Rebar/Pour Curbs adj HC Parking	3	BUN5 - 1 - 5 Day	0%	20-Dec-16	23-Dec-16	32											
	S436	Form/Rebar/Pour Walkway w Truncate...	3	BUN5 - 1 - 5 Day	0%	26-Dec-16	29-Dec-16	32											
	Metal		3	BUN5 - 1 - 5 Day		08-Dec-16	13-Dec-16	45											
			3	BUN5 - 1 - 5 Day		08-Dec-16	13-Dec-16	45											
	S415	New Handrail Extensions HC Ramp W...	3	BUN5 - 1 - 5 Day	0%	08-Dec-16	13-Dec-16	45											
	Site Finish		13	BUN5 - 1 - 5 Day		14-Dec-16	05-Jan-17	32											
			13	BUN5 - 1 - 5 Day		14-Dec-16	05-Jan-17	32											
	S424	Salvage HC Parking Signs	2	BUN5 - 1 - 5 Day	0%	14-Dec-16	15-Dec-16	38											
	S430	New HC Parking Signs Parking Lot	2	BUN5 - 1 - 5 Day	0%	16-Dec-16	20-Dec-16	41											
	S439	New HC Striping Parking Lot	2	BUN5 - 1 - 5 Day	0%	30-Dec-16	03-Jan-17	32											
	S442	Wheelstops HC Parking Stall Parking Lot	2	BUN5 - 1 - 5 Day	0%	04-Jan-17	05-Jan-17	32											
Remaining Level of Effort Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone									Mirama Ranch Elementary School Roof & HVAC Retrofit Project					TASK filter: All Activities					
									Straight Line General Contractors, Inc.					Page 14 of 14					
									Baseline Rev 0 - 4-28-16					© Oracle Corporation					