	OCTOBER							
	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	
SIP = shelter in place							1 Start of concrete saw- cutting from west of B-136	
	2	3	4	5	6	7	to west of B-134 8	
CPFN = carry projects forward as needed		East wing exhaust shutdown: 4:00 - 6:00 am Fume hood uncrating, for Phoenix valve installs; first floor east wing FUME HOOD UNCRATING - 1st floor east side only		UNCRATE B-140, B-144, B-148		Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE		
	9	10	11	12	13	14	15	
		west of B-136 to west of B-134;		Piping replacement/tie-in between west of B-136 to west of B-134: PEDESTRIAN REROUTE B-140: Bring lab equipment from storage B-144: Bring lab equipment from	B-140: Bring lab equipment from	Total ventilation shutdown in EAST wing; all three floors impacted. CONTINUES THROUGH MONDAY Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	Total ventilation shutdown in EAST wing; all three floors impacted. CONTINUES THROUGH MONDAY	
				storage		B-136 (OPT A): UNCRATE		
	16	17	18	19	20	21	22	
		 wing; all three floors impacted. ENDS TODAY at 5:00 pm Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE THIRD FLOOR WEST: preliminary work completion and ceiling close B-136 (OPT A): Wax if uncrating accomplished Oct 14 	already accomplished Oct 14 B-160: UNCRATE B-148: Bring lab equipment from storage	uncrating not accomplished until Oct 18 B-160 (OPT A): wax floor	from storage if floor waxing complete B-136 (OPT C): wax floor if not already accomplished Oct 17 or 19 B-160 (OPT B): wax floor if not already accomplished Oct 19 B-156 Uncrate (DEPENDS ON SNORKEL INSTALL) B-152: Uncrate and HEAVY EQUIPMENT MOVERS (Shift magnets) (DEPENDS ON HOOD/SNORKEL INSTALL) B-160: Bring lab equipment from storage if floor waxing complete	 B-160: Bring any remaining lab equipment from storage B-156: wax floor if uncrated on Oct 20 B-152: wax floor if uncrated on Oct 20 		
	23	24	25	26	27	28	29	
		B-156: Bring lab equipment from storage B-152: Bring lab equipment from storage						
	30	31		1				

_				
-				

				NOVEMBER			
	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
			1	2	3	4	5
SIP = shelter in						MOVE-OUT: B-233 to B-207 (temp) -	
place						Suveen Mathaudhu	
	6	7	8	9	10	11	12
CPFN = carry			MOVE-OUT: B-230 - miscellaneous		MOVE-OUT: B-232 to B-207 - Hyle		
projects			stored items		Park (inlcudes B-232A,B)	VETERAN'S DAY	
forward as						HOLIDAY	
needed							
	13	14	15	16	17	18	19
		MOVE OUT - MSE 217, 205 TO	FINISH MOVE-OUT: B-232 to B-207		MOVE-OUT: B-234 to B-359 - GS		
		STORAGE/AS NOTED MSE 201	Hyle Park (inlcudes B-232A,B)		move back to original office (may be		
				3301	able to move up schedule if room		
					available)		
	20	21	22	FLOOR WAX - B-359??	24	25	26
				23 MOVE OUR AND CRATE B-108 AND		25	20
		B-134	B-134	B-134	THANKSGIVING DAY	THANKSGIVING	
					HOLIDAY	HOLIDAY	
	27	28	29	30			
		MOVE-OUT: B-236 - WCGEC to B-	MOVE-OUT: B-236 - WCGEC to B-	MOVE-OUT: B-235 - CEE Analytical,			
		255 and B-261	255 and B-261	Instructional Space			
			1	DECEMBER	1		
	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
					1	2	3
SIP = shelter in					MOVE-OUT: B-235 - CEE Analytical,	MOVE-OUT: B-235 - CEE Analytical,	
place					Instructional Space	Instructional Space	
					·	· · · · ·	
					MOVE-OUT: B-233 to B-207 (temp) -	MOVE-OUT: B-231 - B-213AA	FALL FINALS BEGIN
					Suveen Mathaudhu HEAVY ITEMS to		FALL FINALS DEGIN
					B-155, B-207		
	4	5	6	7	8		10
CPFN = carry		PHASE 3 HARD START	MSE 268 and MSE 272 TO B-???:	MSE 259B TO B-254: JUCHEN GUO	MSE 259B TO B-254: JUCHEN GUO		
projects			WILL GROVER	(NOT IN ORIGINAL BURGESS		FINALS END	
forward as		MSE 268, MSE 272, PIERCE 3301		ESTIMATE)		FINALS END	
needed		TO 1/2 of B-238 WILL GROVER					
	11	12	13	14	15	16	17
	18	19	20	21	22	23	24
	25	26	27	28	29	30	31
		HOLIDAY	HOLIDAY	HOLIDAY	HOLIDAY	HOLIDAY	
		CLOSURE	CLOSURE	CLOSURE	CLOSURE	CLOSURE	

				JANUARY			
	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
							1
SIP = shelter in place							
	2	3	4	5	6	7	8
SIP = shelter in place		HOLIDAY CLOSURE					
	9	10	11	12	13	14	15
CPFN = carry projects forward as needed							
	16	17	18	19	20	21	22
	23	24	25	26	27	28	29
	30	31					
			l	FEBRUARY			
	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
							1
SIP = shelter in place							
	2	3	4	5	6	7	8
CPFN = carry projects forward as needed							
	9	10	11	12	13	14	15
	16	17	18	19	20	21	22
	10	1/	10	19	20	21	22
	23	24	25	26	27	28	29
	30	31					
				MARCH			
		1		I			