

AUGUST							
SIP = shelter in place	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
	21	22	23	24	25	26	27
					B-136 SIP B-156 SIP B-140 SIP	B-136 DONE B-140 DONE B-156 DONE B-160 SIP B-148 SIP	B-160 SIP B-148 SIP B-155 SIP
CPFN = carry projects forward as needed	28	29	30	31			
		B-152 SIP B-144 SIP	CPFN	WCH 459 - REMOVE BKM WALLS?			
SEPTEMBER							
SIP = shelter in place	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
					1	2	3
					WCH 459 - REMOVE BKM WALLS		
CPFN = carry projects forward as needed	4	5	6	7	8	9	6
	11	12	13	14	15	16	13
			TENTATIVE: B-252 to new location TBD	POSSIBLE EARLY B-164 TURNOVER	B-164 TURNOVER	UNCRATE B-164; REPLACE EQUIPMENT	
	18	19	20	21	22	23	24
		FALL QUARTER BEGINS			FALL INSTRUCTION BEGINS		
	25	26	27	28	29	30	
OCTOBER							
SIP = shelter in place	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
							1
							Start of concrete saw-cutting from west of B-136 to west of B-134
CPFN = carry projects forward as needed	2	3	4	5	6	7	8
		East wing exhaust shutdown: 4:00 - 6:00 am Fume hood uncrating, for Phoenix valve installs; first floor east wing  FUME HOOD UNCRATING - 1st floor east side only		Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	
	9	10	11	12	13	14	15
		Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE  Total ventilation shutdown in EAST wing; all three floors impacted. CONTINUES THROUGH MONDAY	Total ventilation shutdown in EAST wing; all three floors impacted. CONTINUES THROUGH MONDAY
	16	17	18	19	20	21	22

	Total ventilation shutdown in EAST wing; all three floors impacted. CONTINUES THROUGH MONDAY	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE  Total ventilation shutdown in EAST wing; all three floors impacted. ENDS TODAY  UNCRATE B-144; Bring lab equipment from storage	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE  UNCRATE B-156; Bring lab equipment from storage	Piping replacement/tie-in between west of B-136 to west of B-134; PEDESTRIAN REROUTE  UNCRATE B-140; Bring lab equipment from storage	UNCRATE B-152; Bring lab equipment from storage; HEAVY EQUIPMENT MOVERS - RELOCATE MAGNETS B-152	UNCRATE B-160; Bring lab equipment from storage	
	23	24	25	26	27	28	29
		UNCRATE B-148; Bring lab equipment from storage	UNCRATE B-136; Bring lab equipment from storage				
	30	31					
NOVEMBER							
SIP = shelter in place	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
			1	2	3	4	5
CPFN = carry projects forward as needed			MOVE-OUT: B-230 - miscellaneous stored items	MOVE-OUT: B-231 - miscellaneous faculty	MOVE-OUT: B-231 - miscellaneous faculty	MOVE-OUT: B-233 - Suveen Mathaudhu	
	6	7	8	9	10	11	12
		MOVE-OUT: B-233 - Suveen Mathaudhu	MOVE-OUT: B-232 - Hyle Park (inlcudes B-232A,B)	MOVE-OUT: B-232 - Hyle Park (inlcudes B-232A,B)	MOVE-OUT: B-235 - CEE Analytical, Instructional Space	MOVE-OUT: B-235 - CEE Analytical, Instructional Space	
	13	14	15	16	17	18	19
		MOVE-OUT: B-236 - WCGEC to B-255 and B-261	MOVE-OUT: B-236 - WCGEC to B-255 and B-261  MOVE-OUT: B-234 to B-359 - GS move back to original office	MOVE-OUT: B-236 - WCGEC to B-255 and B-261	Begin Phase 3 turnover		
	20	21	22	23	24	25	26
				PHASE 3 HARD START			
	27	28	29	30			
			MSE 268 - Will Grover to Bourns B second floor (room TBD)	MSE 268 - Will Grover to Bourns B second floor (room TBD)	MSE 259: Juchen Guo to Bourns B 254	MSE 259: Juchen Guo to Bourns B 254	
DECEMBER							
SIP = shelter in place	SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
					1	2	3
CPFN = carry projects forward as needed							FALL FINALS BEGIN
	4	5	6	7	8	9	10
						FINALS END	
	11	12	13	14	15	16	17
	18	19	20	21	22	23	24
	25	26	27	28	29	30	31

[illegible]